

## DC/2024/11 - Hung Shui Kiu Effluent Polishing Plant Phase 1 - Civil Works [2026-01-31]

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	TRA	Predecessors	Successors	Qtr 1					Qtr 2							
											Jan 7	Feb 8	Mar 9	Apr 10	May 11	Apr 10	May 11						
<b>DC/2024/11 - Hung Shui Kiu Effluent Polishing Plant Phase 1 - Civil V</b>																							
<b>PRELIMINARIES AND GENERAL REQUIREMENTS</b>																							
<b>DESIGN AND ENGINEERING</b>																							
<b>PROCUREMENT, MANUFACTURING &amp; DELIVERIES</b>																							
<b>CONSTRUCTION</b>																							
<b>Mobilization and Setup</b>																							
<b>section 1 of the works</b>																							
<b>section 2 of the works</b>																							
<b>C1 - Sludge Dewatering and Sewage Disinfection Building (SDSD)</b>																							
<b>SDSD - Foundation</b>																							
7162	SDSD: Re-use pile testing (DLT & Load Test) & report	72	24-Nov-25 A	22-Jan-26 A	08-Apr-26	08-Apr-26			7108	7118, 7114,													
7114	SDSD: Mobilization of Piling Rig	4	09-Feb-26	12-Feb-26	15-Apr-26	18-Apr-26	46		7112, 7162,	7116													
7116	SDSD: Driven H-pile (630 nos DHP at 20~50 mpD @ 80lm/d/rig; 3 rigs)	138	13-Feb-26	08-Aug-26	20-Apr-26	03-Oct-26	46	6	7114, 7108,	7118, 7122													
<b>C3 - Combined Heat and Power Building (CHP)</b>																							
<b>CHP - Foundation</b>																							
7310	CHP: Predrilling (19 nos, 4 rigs; 5-day/no./rig)	24	29-Jan-26 A	04-Mar-26	11-Jan-27	04-Feb-27	275		5016, 6172,	7314, 7312													
7326	CHP: Procurement for Pre-bored H-pile and material testing	48	06-Feb-26	15-Apr-26	24-Mar-31	23-May-31	1498		7316														
7312	CHP: Predrilling Report	24	12-Feb-26	18-Mar-26	22-Jan-27	25-Feb-27	275		7310	7314, 7512													
7314	CHP: Mobilization of Piling Rig	4	10-Apr-26	14-Apr-26	12-May-27	17-May-27	319		7312, 7310,	7316													
7316	CHP: Pre-bored H-pile (69 nos SHP at ~35mpD 3.5d/pile/rig @3rigs)	85	15-Apr-26	27-Jul-26	18-May-27	26-Aug-27	319	4	7314, 6176	7318, 7326													
<b>C5 - Sludge Digester No 1-4 &amp; Sludge Digester Building (SDT &amp; SDB)</b>																							
<b>SDT/SDB - Foundation</b>																							
7512	SDT/SDB: 1st stage Predrilling (19 nos, 4 rigs; 5-day/no./rig)	24	19-Mar-26	20-Apr-26	26-Feb-27	25-Mar-27	275		5016, AD_1B2,	7510													
7510	SDT/SDB: 1st stage Predrilling Report	24	02-Apr-26	05-May-26	12-Mar-27	13-Apr-27	275		7512	7524													

- ◆ Current Milestone
- Critical Remaining Work
- Remaining Work
- Remaining Level of Effort

### Contract No DC/2024/11 Three-month Rolling Programme

Project ID: DC202411-BL08  
Baseline:  
Layout: 3-mth Rolling Prog Filter: TASK filter: Three Monthly Rolling Programme.

Date	Revision	Checked	Approved
31-Oct-25	Updated Programme (as of 31 Oct 25)	Nick Ho	TTS
30-Nov-25	Updated Programme BL06 (as of 30 N...	Nick Ho	TTS
31-Dec-25	Updated Programme BL07 (as of 31 D...	Nick Ho	TTS
31-Jan-26	Updated Programme BL08 (as of 31 Ja...	Nick Ho	TTS